



## INCIDENT INVESTIGATION #191623

---



3620 Remington Rd, Rapid City, SD

### LOCATION DETAILS

**Event Date:** 04/23/2020 11:00 AM America/Denver

**Right-of-Way:** Private Land

### AFFECTED FACILITY

**Near Miss:** No

**Type of Operation Affected:** Gas

**Line Size and Type:** 3/4" Plastic

**Facility part of joint trench:** No

**Asphalt or concrete removed:** No

**Damage Surface Type and Depth:** Dirt < 18"

**Arrival Date and Time:** 04/23/2020 12:03 PM America/Denver



**Distance from Ped to Ped:** 4ft

**Dimensions of Asphalt or Concrete Removed:**

**Repairs Taking Place Upon Arrival?** Yes

**Who Performed Repairs:** Utility Company

**Contractor Representative:** Collin Billy

**Contractor Representative Phone Number:** (605) 939-9865

**Personnel On Site:** 1 MDU tech

**Vehicles/Equipment Being Used For Repairs:** 1 truck

**Guards or Barricades On Site:** No

**Facilities Replaced or Repaired:** Repaired

**Replacement Type:** Permanant

**Occurred During:** Business Hours

**Time Occurred:**

## **DAMAGER**

**Company Name:** Elite Custom Homes

**Contact:** Collin Billy

**Contact Phone:** (605) 939-9865

**Type of Work:** Concrete pad installation

**Damage Responder:** Russ, Simkins

## **UTILITY INFORMATION**

**Utility Company Name:** Montana Dakota Utilities

**Utility Contact Name:** Casey Smith

**Utility Contact Phone:** (605) 390-8513

**Utility Representative:** Casey Smith

**Utility Rep Tech#:**

**Utility Rep. Present on Arrival:** Yes

## **EXCAVATION INFORMATION**

**Excavator Type:** Contractor

**Excavation Equipment:** Hand Tools

**Work Performed:** Unknown/Other

**Excavator downtime?** No

**Downtime hours:** 1

**Downtime cost:** No

## **NOTIFICATION AND LOCATING**

**One Call Center notified:** Yes

**Locator Type:** Unknown/Other

**Work area white-lined:** No

**Ticket Number:** No ticket

**Date Located:**

**Located By:** No locate requested

## **INTERRUPTION AND RESTORATION**

**Event cause Interruption:** Yes

**Interruption hours:** 1

**Customers Affected (approx.):** 1

## ROOT CAUSE

**Damage within described dig area:** No

**Damage within legal time of request limit:** No

**Marks destroyed by construction:** No

**Marks destroyed by weather:** No

**Whiskers or flags used:** No

**Offsets were used on hard surfaces:** No

**Line was on prints:** Yes

**At Fault:** Unknown/Other

**Documentation Issue:** No

**Documentation Issue Comments:**

**Tolerance Zone:** No

**Marking Standards:** No

**Marking Standards Comments:**

**Locate Requested:** No

**Damage with Tolerance Zone:** No

**No Locates on Facility:** Yes

**Damage Exposed Facility:** No

## COMMENTS

**Assessment Comments:** I On 4 23 2020 the contractor Elite Custom homes while pounding in concrete stakes in the rear of 3620 Remington road, pounded the concrete stake through a MDU 3/4 inch plastic service line causing it to leak. Gas was not blowing 911 need not be notified 811 was notified the contractor does not have a locate request.

# NEW INCIDENT PHOTOS

---



Date: 04/23/2020 12:04 PM  
America/Denver

Latitude: 44.049563

Longitude: -103.124188

Heading: 123 degrees



Date: 04/23/2020 12:04 PM  
America/Denver

Latitude: 44.049815

Longitude: -103.124242

Heading: 149 degrees



Date: 04/23/2020 12:04 PM  
America/Denver

Latitude: 44.049818

Longitude: -103.124247

Heading: 165 degrees



Date: 04/23/2020 12:04 PM  
America/Denver

Latitude: 44.049883

Longitude: -103.124265

Heading: 23 degrees



Date: 04/23/2020 12:04 PM  
America/Denver

Latitude: 44.049872

Longitude: -103.124268

Heading: 37 degrees